# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Construction of Compound Wall to Indira Canteen in Dasarahalli Ward No. 15 |
| 2 | Sanctioned Estimate No. & Date | EE/DD/TS/02/18-19, dt. 09/08/18. |
| 3 | Head of Account which is chargeable | 3106 |
| 4 | Instrument Order NO. & Date | EE/DD/WO/295/18-19, dt 18/01/19. |
| 5 | Name Of Contractor | KRIDL |
| 6 a | Time Stipulated for Completion of work | 90 days. |
| b | Delay in Exculpation of Work | |
| 7 | Measurement recorded in | MB No:- 672/17-18. Page No:- 67141 to 67146/1 |
| 8 | Check Measurement of the Asst | MB No:- 672/17-18. Page No:- 67141 to 67146/1 |
| 9 | Name of the office/official in charge of the work | AEE Sub-division T. Dasarahalli |
| 10 | a) Asst. Eng/junior Eng | Archana |
| | b) Asst. Exe Engineer | Vijayakumar T.D. |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| RS 16.00 lakhs | 1598084.00/- | — | 1916.00/- |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. ASSIATANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER